

Commissioning Checklist – Step-by-Step Guide

For Cryogenic Nitrogen Plants

By Graphic Medium Industrial

Introduction

Commissioning is the bridge between construction and full-scale operation — the stage where a nitrogen plant truly comes to life. This guide provides a clear, step-by-step framework to ensure a safe, efficient, and error-free startup process.

Developed from real on-site experience, it's ideal for:

- Plant commissioning engineers
- Operators and maintenance teams
- Engineering students and industrial trainees

Section 1:

Pre-Commissioning Checklist

Objective: Ensure all systems are ready before introducing cryogenic fluids.

#	Item	Verification Notes
1	1. Mechanical completion of all systems. (no leaks, flanges tightened)	
2	2. Liquidation of Punch list	
3	3. Verify as per P&ID <ul style="list-style-type: none">• Erection / Installation of Equipment, Piping, and Instruments etc.• Correct locations of all Instruments.	

#	Item	Verification Notes
	<ul style="list-style-type: none"> • Correct directions of check valves, globe valves, flow orifice, strainers, control valves etc. 	
4.	Piping insulation, and supports verified as per design.	
5.	Carry out Internal Inspection of Equipment	
6.	Electrical & Instrumentation:	<ul style="list-style-type: none"> • Verify Instruments calibrated and signal tested. • Control system loop tested and interlocks verified. • Electrical connections and earthing verified.
7.	Safety relief valves tested and tagged.	

#	Item	Verification Notes
8.	Check for Purification / drying system	
9.	Purging and drying sequence ready.	
10.	Calibration of analyzers.	
11.	No Load Run of Motors.	
12.	Adsorbent charging	
13.	Lubricant charging.	
14.	Carry out Water flushing / Air blowing of piping.	
15.	Conduct Leak checks of systems after flushing & blowing, including inside cold box piping & Equipment.	

Section 2:

Commissioning Checklist

Each phase should be completed in sequence to avoid process disruptions or damage.

Phase 1: System Purging & Leak Test

- Verify all lines are clean and dry.
- Conduct pressure test with inert gas (typically nitrogen).
- Apply soap solution or detector to check for leaks.
- Ensure proper venting before next step.
- Nitrogen purging of Cold box Insulation.

Phase 2: Utilities Charging

- Electrical charging
- Instrument air
- Cooling water

Phase 3: Cooling Down Process

- Do cooling down gradually to avoid thermal shock.
- Monitor temperature gradients.
- Check expansion joints and cold box integrity.
- Record cooling duration and steady-state time.

Phase 4: Product Gas Stabilization

- Maintain design flow and temperature.
- Measure product gas purity and dew point.
- Adjust air separation or distillation parameters as needed.

Phase 5: Storage & Transfer System

- Verify storage tank insulation and pressure buildup.
- Check valves, level gauges, and vent lines.
- Ensure transfer lines are cooled before operation.

Section 3:

Safety Guidelines

Safety during commissioning is non-negotiable.
Always follow plant-specific SOPs and ensure
all personnel are trained.

Safety Checklist:

- No oil / grease spillage in nearby area
- PPE worn (cryogenic gloves, face shield, jacket, safety shoes)
- Oxygen monitoring system active
- Pressure vessels certified and vented properly
- No unauthorized personnel in the zone
- Emergency isolation valves accessible

- No oil / grease spillage in nearby area
- PPE worn (cryogenic gloves, face shield, jacket, safety shoes)
- Oxygen monitoring system active
- Pressure vessels certified and vented properly
- No unauthorized personnel in the zone
- Emergency isolation valves accessible

Section 4:

Conclusion

A well-commissioned nitrogen plant ensures efficiency, safety, and long-term reliability. This checklist serves as both a guide and a record of professional commissioning practices.

Next in Series:

- *Troubleshooting eBook – Solve Common Plant Issues*
- *Mini Course – Nitrogen Plant Commissioning & Safety*

For more resources, visit **Graphic Medium Industrial**.
